

Week of June 12th, 2023, Morris Avenue Construction Update

Martell will be on-site to continue pouring the concrete sidewalk and driveway aprons. Martell will likely be pouring in the morning and continue forming for the following day's pour during the afternoon. Carl Bowers will be on-site early in the week and as needed to continue grading and preparing for the sidewalk and driveway aprons.

Week of June 19th

Martell will be on-site to finish pouring the concrete sidewalk and driveway aprons. Once Martell completes the sidewalk and driveway concrete, Carl Bowers will return on-site to begin turf restoration. New topsoil and seed will be placed between the back of curb and front of sidewalk, and between the back of sidewalk and any disturbance that occurred on your property. Carl Bowers may be in contact with property owners if the disturbance was through a landscape bed to coordinate the restoration of the landscaping. If the construction disturbance was through asphalt pavement or concrete curb (i.e. a driveway or parking lot), the restoration will be to replace as it was prior to construction.

Once all of the concrete and landscaping restoration is completed, the final subcontractor will move in and complete the new pavement markings on the roadway. This work is likely still a few weeks away.

You may also see other communication contractors onsite moving the overhead telephone and fiber optic lines onto the new black fiberglass power poles as part of the electrical upgrade. These contractors are independent of the project and will be working for companies such as AT&T and Spectrum.

During the project, please remind staff and customers to proceed through the construction zone slowly. As construction moves quickly from one end of the project to the other, please be aware of the daily location of the construction and relay as much information as possible to your customers for business access.

Contact:

Trace Hubbard, PE of Ayres

(920) 498-1200

HubbardT@AyresAssociates.com