

Week of June 12th, 2023, Element Way Construction Update

Work is now substantially complete on Element Way. MCC was on-site to complete the asphalt pavement earlier in the week as well as McKeefry to finish placing topsoil and grass seed, and to remove miscellaneous construction debris from the site.

Dave Tenor Corporation and other subcontractors may be on-site sporadically throughout the week to address punch-list items.

The remaining portions of the project that were not completed, such as the western angle parking area and sidewalk on the north side of the roadway will be completed at a later date as the Village is coordinating with FCM, the developer of the Element IV project.

This will likely be the last project update for Element Way. Thank you for your patience and understanding through the project. If you have any questions regarding the project, please do not hesitate to contact.

Contact:

Trace Hubbard, PE of Ayres

(920) 498-1200

HubbardT@AyresAssociates.com